

MSL Technical and Replan Status

Richard Cook

PSS—Mars Science Laboratory

Integrated Spacecraft









Cruise Stage





Cruise Stage Status

Completed Deliveries

- Primary structure
- Attitude Control Sensors (Star scanner, sun sensor, etc)
- Propulsion System
- Cruise Flight Software
- Cruise Telecom antennas and interconnects
- Cruise Heat Rejection System

Open Issues

- Solar array
 - Known rework required on solar cells to fix CTE issues
- Avionics & Power Distribution Electronics
 - See avionics discussion

Descent Stage





Descent Stage Status

- Completed Deliveries
 - Primary Structure
 - X-band Telecom Subsystem
 - IMU
 - Bridle/Umbilical & Separation Devices
 - Heat Rejection System
- Issues/Remaining Work
 - Descent Stage Prop System
 - · Prop system fully integrated & tested
 - Transition tube qual issue understood, rework plan in development
 - Avionics
 - See following charts
 - Radar
 - EM unit completed, FM in final assembly & env test
 - Field tests scheduled for FY10
 - EDL Flight Software
 - Initial delivery complete, full capability in work
 - Final Skycrane V&V
 - Descent Stage/Rover Separation & Deployment Tests

Backshell



PICA Heatshield





Aeroshell Status

- Completed Deliveries
 - Backshell Structure & Thermal Protection System
 - Parachute Closeout Cone/BIP & EDL Telecom Antennas
- Open Issues/Remaining Work
 - PICA Heatshield
 - Assembly on-going, will complete Feb '09
 - Flight Parachute
 - FM build on-going, qual tests in Feb'09

Rover Chassis





Rover Status

- Completed Deliveries
 - Rover structure
 - Rover Heat Rejection System
 - Rover X-band & UHF telecom system
- Open Issues/On-going Work
 - Avionics see following charts
 - RTG see following charts
 - Payload see following charts
 - Rover Mechanisms/Sample Processing System see following charts
 - Surface Flight Software
 - Development effort planned for FY09 & 10

NASA

Avionics Status

- MSL developing a new generation avionics & power electronics subsystem
 - Fully redundant Command & Data Handling Subsystem based on PCI/ PowerPC architecture
 - Most functionality implemented in a set of high density FPGAs
 - Centralized motor control system for rover mechanisms & EDL thrusters
 - Power system capable of handling RTG, batteries & solar arrays
- Substantial hardware development activities have been completed
 - All Engineering Model boxes (~20) completed and delivered to testbed
 - All FM boxes except Rover Motor Controller have been delivered to ATLO
 - ~180 Flight electronics boards assembled & tested
 - Two iterations of Flight FPGAs completed
- Issues
 - Hardware design maturity is less than desired because design cycle extended longer than planned and subsystem & box testing activities were curtailed to meet delivery needs
 - · Immaturity primarily manifested as high rate of problem/failure reports
 - Key technical issues: Environmental test issues on Rover Compute Element, Grounding architecture problems, Motor Controller fuse & temperature problems

Actuator Status



PSS—Mars Science Laboratory

Actuators used throughout rover

- 51 actuators & 54 stand-alone motors (including Engineering Models, spares, etc.)
 - High and Medium Torque Actuators for Mobility, Robotic Arm, Mast
 - Motors for Drill/CHIMRA (Space Dev gearboxes)
- Built by Aeroflex Corp Long Island

Status

- Redesign from Titanium to Stainless steel set back actuator development by ~9 months
- Significant effort undertaken by both Aeroflex
 & JPL to complete deliveries for '09 launch
 - Multiple shift staffing, schedule incentives, back-up vendor procurements
 - Strong JPL management oversight and technical support
- All Engineering Model actuators built & delivered to mechanisms (arm, drill, etc.)
- Late technical problems found in flight model testing at low temperature
 - Brake issues, insufficient torque, etc.
- Delivery delays in FM actuators pushed mechanism deliveries past ATLO need date

Robotic Arm Shoulder/ Elbow Actuator







Robot Arm

Engineering Model in final assembly, will complete delivery to Testbed in March '09

Sample Processing System Status

 FM components complete except actuators, will build FM arm in early FY10

Drill / CHIMRA

- Engineering Models in final assembly, will complete delivery to Testbed in March '09
- Life Test & Flight builds deferred to FY'10
 - Space Dev actuator builds in FY'09 after motor delivery

Sample Chain Validation

- Near term focus in on electromechanical (motor control, mechanisms) system validation
- Continuing Phoenix Lessons learned activities & Science Team interactions (started in FY08)
- Will start sample transfer testing using EM mechanisms in Testbed

MMRTG





Electrically Heated MMRTG Qualification Unit

MMRTG Status

MSL MMRTG Flight Unit

- Fully fueled at Idaho National Lab (INL)
- Currently undergoing environmental qualifications testing at INL
- Stored at INL until deliver to Cape in 2011

MMRTG Qual Unit

- Currently integrated with MSL to support environmental tests at JPL
- Then be stored at JPL for further testing (pyro shock)

Open Issues

- Transient performance issues observed on Engineering Model during pyro shock & vibe tests
 - No issues observed during FM vibe
 - Will conduct higher fidelity pyro shock test on Qual Model

NASA

Payload

Images of p/l elements here



Payload Status

- Delivered
 - MARDI, MAHLI, DAN, APXS
- Mastcam
 - Mastcam filterwheels in rework
 - Env test & cal in Jan'09, Delivery in mid-Feb'09
- RAD
 - Mechanical integration completed, instrument returned to SwRI
- CheMin
 - FPGA installed, to be followed by Penalty vibe and T/V Calibration;
 - Delivery in mid-January '09
- SAM
 - Thermal/Vac on-going; Mars Ambient tests complete; CPT#1 pending.
 - Delivery in Place in early March with integration deferred to Nov/Dec 09.
- ChemCam
 - Digital anomalies resolved; working CCD linearity issue
 - Delivery in mid-February
- REMS
 - Delivery in place in February with sensors as-is, replacement units later in FY'09



System V&V Status

- Launch/Cruise stack activities have gone well
 - Full complement of hardware is not available for L/C testing, but adequate mitigation plan exists for missing elements
 - Rover stand-alone environmental test
 - Descent stage stand-alone vibe test
- Functional performance & technical margins are acceptable
- Major elements of mission functionality still need to be verified in Rover System Test Program
 - Payload interface & operations
 - Sample acquisition & handling
 - Mobility & RSM operations
 - Radar field test
 - Skycrane mechanical V&V

PSS—Mars Science Laboratory

ATLO Status





Stacked Spacecraft Bagged & Awaiting Transportation



Stacked Spacecraft Transportation



Stacked Spacecraft in Acoustic Chamber



2009 Schedule Assessment

- Project concluded in early December 2008 that 2009 launch was not viable
 - Delivery delays in critical rover hardware, particularly actuators
 - Continuing concerns about avionics maturity
 - Quantity of remaining test activities that need to be completed successfully
- ITA, Center, Directorate & NASA Administrator concurred
 - Slip announced December 4




2011 LRD Implementation Plan

- Project is developing a revised implementation plan for 2011 launch
 - Developed top-level schedule with significant margin (>2x JPL Design Principles)
 - Launch between October & December 2011
 - Conducting a systematic reassessment of design, implementation approach & residual risks
 - Generating a new cost estimate
- Will complete critical risk retirement activities in FY'09
 - Actuator life test and Flight Model deliveries
 - Resolve Avionics PFRs and mature FPGA/box designs
 - Complete development/test of EM SA/SPaH
 - Conduct a design scrub and resolve open issues
 - Complete delivery of payload, radar, and RTG



- FY09 Risk Reduction
 - Retire high risk development issues
 - Finish hardware builds where feasible
- FY10 Delivery & Test
 - Complete remaining hardware builds
 - Conduct Rover System Environmental Test Program
- FY11 Test & Margin
 - Complete Launch/Cruise ETP & KSC Operations
 - Maintain > 4 months margin for additional testing



Juno/MSL Launch Period Assessment



- MSL & Juno both launch on Atlas V vehicles
 - Juno launch period is August 2011
 - KSC/ULA require nominal 90 day separation before MSL launch
 - No open slots exist in Atlas manifest in late 2011
 - KSC investigating option to accelerate Atlas launch rate with AF & ULA
- MSL launch period options
 - Type 2 October 2011
 - Satisfies all MSL requirements including mass capability, EDL communication coverage & entry speed
 - Insufficient separation from Juno without significant launch rate acceleration
 - Type 1 December 2011
 - Requires use of Atlas V 551 (additional cost)
 - Increased entry velocity appears to be within PICA capability
 - Partial Direct to Earth EDL comm. maintains orbiter coverage
- Project(s) working with MEP & PSD to resolve issue
 - May have cost implications on MSL replan



Replan Summary

- Much of MSL hardware and software are complete
 - Schedule erosion, therefore inadequate test time, was the major driver in the launch delay decision
 - Initial Launch/Cruise environmental test is currently underway
- Go-forward risks are manageable
 - Many elements are low risk since development is essentially complete
 - Additional schedule provides sufficient time for thorough V&V program
 - Schedule margin is fully funded
 - High risk developments will be retired in FY09
 - Cost reserves are fully unencumbered, and will be used to cover unknown unknown technical issues
- Launch conflict with JUNO will not be finalized for a few months
 - Cost and technical risk (EDL, comm, PICA) being determined
- Project is completing a revised cost estimate for 2011 launch
 - FY09 plan fits within existing MSL budget, with reserve
 - Additional funding required for 2010 and 2011 under development